

**Attachment 1 – Statement of Work
Tumaco Towers**

1.0 Statement of Work

1.1 General

The offeror shall provide all labor, materials, equipment, machinery, and components to construct the requested structures. The offeror shall provide for review and approval the design, drawings, and material properties for the structures to be provided and shall identify an ability to support the logistical and security requirements associated with project execution.

The offeror shall have the capability of providing defense system structures which can be easily installed in an austere location. The defense system structures shall be constructed/assembled using a pre-fabricated structure that is easily and securely reassembled in order to ensure efficient on-site assembly while at the same time appropriately and safely distributing the weights of loaded material within the system. All defensive metal wall barrier material used for the tower's first level bunker shall be constructed using a minimum of a certified 26 gauge galvanized steel barrier wall system or shall be constructed utilizing NIJ level III compliant ballistic steel. Once installed, the system shall offer immediate stability meeting all appropriate Colombian building and structural codes and the first level bunker shall provide ballistic protection as addressed elsewhere in the solicitation. The defense system shall be easily disassembled and reusable should it be required at a future date for assembly and installation at another site.

1.2 Assembly Process.

The offeror shall provide and assemble the defense system structures according to the following procedures:

- 1.2.1 A geotechnical survey will be provided. The offeror is solely responsible for the design of the defense structures and for a confirmation Geotechnical study that shall include the investigation of the subsoil, the analysis and Engineering recommendations needed for the design and construction of the works in contact with the ground, as to ensure an appropriate behavior of building, as well as the existing utilities, the land and the neighboring constructions. It shall include all the field tests required to quantify the mechanic and hydraulic characteristics of the subsoil. The offeror shall submit for review by the INL engineer team a detailed report, which is to include the technical requirements, material requirements, design and drawings of the defense system structures, the recommended approach for the project and detailed timeline/critical path.
- 1.2.2 Transportation of Materials. The offeror is responsible for coordinating the transportation of all required material for assembling the defense system structure. If fill material must be delivered to the project site, then the offeror is responsible for this effort. The offeror is responsible for ensuring that all project material is delivered in an appropriate and timely manner, taking the necessary precautions to avoid any damage to the material from vibration or movement during transport and full consideration and responsibility for all transportation security requirements.
- 1.2.3 Assembly of Defense System structures. The offeror is solely responsible for the mounting, installation, and assembly of the defense system in a safe, proper and timely manner.

- 1.2.4 Fill Material. The offeror will be provided a site-specific geotechnical survey and shall ensure the site properties meet the required physical properties to support the structure offered. Should the offeror require any fill material from a different site, the offeror shall take soil samples and/or perform other appropriate soil studies to determine suitability of said material. The offeror is responsible for ensuring that the fill material used to fill any protective barrier / bastion associated with the structure meets all force protection requirements, and that the material does not include rocks or other inappropriate material that may cause injury or pose a safety risk should the bastion defense system come under attack. Shrapnel-producing material (3/4" and larger) must be screened and removed prior to filling to filling the bastion. Bastion shall be filled in a manner that prevents the walls from buckling or deforming. Any buckled or deformed wall will not be accepted and shall be dismantled, material replaced and refilled properly.

If delivery of fill material is necessary, the offeror shall include the location where appropriate fill material is to be obtained. The offeror is solely responsible for the acquisition of and quality of all fill material

- 1.2.5 Equipment and Machinery. For each project, the offeror shall identify, procure or rent the appropriate equipment and machinery to be used, based on the project requirements.

- 1.3 Site preparation. For each project, the offeror shall identify additional tasks required to install a complete defense system, including but not limited to disassembly/removal of existing fencing and structures. If any surface or subsurface obstacle is encountered, it will be removed and properly disposed of or if required (i.e. fencing, utilities, aqueduct, sewage line etc), will be properly relocated/rerouted to allow for the construction. All work must be performed in accordance with the latest appropriate Colombian National codes.

- 1.4 Power services. The offeror shall identify all tasks required to provide power services. These items will be detailed and individually priced. The offeror will install and connect to Tumaco public power grid all electrical to the defense systems requested in this solicitation. The offeror shall indicate in its proposal how it plans to manage this task. The offeror shall provide a certified electrical engineer for the completion of electrical installations and equipment with demonstrated, relevant experience for on-site work (please provide project engineer's CV for review). This task includes but is not limited to: external movable spotlights; reflectors; system planning and construction of electrical infrastructure (if required posts, cabling, substations, transformer, and generators, etc.), in accordance with the latest appropriate Colombian National codes.

2.0 Delivery Location and Time.

The contractor shall deliver all defense system material and components to the work sites by the date and time specified.

The contractor shall be responsible for ensuring that its personnel and subcontractors follow any special instructions for delivering materials, as may be specified. This applies to any outside sources or subcontractors that might be delivering materials to a project site on behalf of the contractor. The contractor is responsible for the security of the material and components.

3.0 Completion, inspection, and delivery

Once awarded the offeror shall include a project management tool (Gantt chart, critical path, or equivalent) indicating preparation, delivery, installation, clean up/turn over, and related tasks.

4.0 Specifications.

4.1 General.

All defense systems provided/assembled by the offeror shall meet the following minimum specifications:

Shall be fireproof, meet most updated Colombian National Codes / International Building Code for a seismic area and shall provide adequate resistance against external environmental factors (e.g., humidity, sea salt, excessive wind, fungus, mold, ultra-violet radiation). Surfaces shall be resistant to corrosion.

Structure's base barrier defense systems shall serve as a blocking system for external visual observation, and shall effectively mitigate damage from direct fire and indirect fire weapons attacks.

Structure's base bunker barrier material must be made from material that is currently certified/tested and approved by one of the following: U.S. Department of State, U.S. Department of Defense, U.S. Army Corps of Engineers, U.S. Nuclear Regulatory Commission or U.S. Embassy Bogota, INL Section.

All electrical installation shall comply with the following electrical standards: NTC 2050 last upgraded version included but not limited to chapters 1,2,3,4 and section 645, NEC 250 last version upgrade, NTC 3471/UL 67, EIA/TIA 607, EIA/TIA 568-569 last version upgraded, ANSI/IEEE C62.41-C62.45, NEPA 780, NTC 4552, IEEE-80, IEEE-77 and RETIE last version upgraded.

4.1 Camouflage/Paint.

The towers base/first level bunker/lodging metal barrier material shall be able to withstand elements to include UV rays, salt air, moisture etc....possible covering by wild plants, without reducing or compromising the structural integrity of the structures. The sides and surfaces of each installed component shall prevent any adverse affects from the root growing process of plants that may grow to cover the surfaces. Structure must be painted in accordance with the installation paint scheme.

4.2 Maintenance.

Following installation, the installed defense system's design shall facilitate easy maintenance without the need to disassemble any of the components. All damages - environmental, accidental or combat-related - shall be easily corrected using the same materials as were used in the original construction. During the warranty period any damage related to poor site preparation, design, quality of material or construction shall be repaired by the offeror. All damages shall be repaired in such a manner so that the repaired defense system has the same resistance and level of protection as before the damage occurred.

4.3 Warranty.

The offeror shall provide a defense system that will remain safe and stable while maintaining the required level of force protection/protective properties for a minimum period of 10 years. The warranty will cover all of the components used to construct the towers and bunkers -- to include labor-- for 10 years and shall

cover for a period of 5 years the lighting associated with the structures (minus the filament/bulb which is subject to normal use wear and tear). The sniper screen/poly sombra is also subject to normal wear and tear.

5 Supply and Required Components. The offeror shall provide the following defense system components:

5.1 Supply and Installation Fire Ports per tower bunker. Ground level fire ports shall include a removable grenade screen made from the same material as the fire ports and sized to cover the entire opening.

5.2 Supply and Installation of two Multi-Story Towers (one shall be a minimum 12 meters high and the other a minimum of 9 meters high) with a four man fighting lodging bunker per tower base.

- Multi-story tower that offers adequate observation and personnel protection in the event of an attack – tower's base is a protective lodging fighting bunker.
- Ground level fortified fighting/billeting position shall be capable of accommodating for lodging no less than four men comfortably.
- Material used in the wall construction of the ground level fortified fighting/billeting position must offer a ballistic property that is afforded by either NIJ III compliant and certified steel or a sand/material filled metal barrier system that is small arms and 40mm ballistic certified by one of the following: United States Department of State (DOS), United States Department of Defense (DOD), United States Nuclear Regulatory Commission (NRC) or US Embassy Bogota, INL Section.
- Ground level fire ports shall provide interlocking fields of fire and include an interior hinged and lockable grenade screen fabricated from the same material as the fire ports and sized to cover the entire interior opening.
- The tower shall include 360 degree pre-det mesh protection constructed utilizing a minimum 1/8" rebar with no more than a 1.5" opening located from ground level to top of tower (screen must be capable of pre-detonating rockets/grenades etc., while allowing for unobstructed firing from fire ports and platform (cut to ensure weapons can be safely fired through the ports).
- All ladderwell openings shall be securable with a sliding steel hatch to prevent accidental falls yet be movable from below should it be obstructed from above.
- All fully vertical ladderwell openings shall have a grip point that allows personnel to safely transition from the ladder to the platform.
- All stairs shall have rails.
- The upper level is an observation ballistic wall fighting platform.
- Ballistic properties of tower fighting position walls shall be a minimum NIJ III compliant.
- The upper level protective ballistic fighting position shall reduce the exposure gap of personnel in the tower, meaning that the gap between the protective fighting position ballistic walls height and the roof shall allow unobstructed observation and firing from a minimum of 0.40m not to exceed 0.60m reducing the profile of tower occupants.
- Mid and upper level protective tower ballistic fighting positions shall include a locking foldable steel bench/shelf, sized to support a crew served weapon w/tripod (M60/M240G)

reducing the requirement to shoot from the offhand position. Gunner shall be able to sweep the weapon from side to side while mounted on the bench without obstruction / hazard of the mesh pre-detonation protection...non-interference with this action and rounds/projectiles leaving the weapon.

- The upper level protective ballistic fighting position protection shall include the roof; side walls and rafters with a load design to support a minimum of three levels of filled sandbags (shrapnel and blast absorbing layer) topped by an overhead pre-det steel screen (constructed utilizing a minimum 1/8" rebar with no more than a 1.5") opening to mitigate the effect of indirect fire/pre-detonate rockets, grenades, mortars, FARC Tatucos, etc.
- Roof construction includes sheet metal roofing with metal support truss/beams for environmental protection (shall be constructed over the pre-det layer).
- A fine geotex mesh, known locally as "polisombra", or an equivalent visual screening material shall be installed to improve the security of personnel when ascending or descending the tower. This material shall be affixed to the tower in a manner that prevents material bellowing or tearing and facilitates replacement.
- The upper level shall include a minimum 1000 Watt searchlight (outdoor marine grade/instant on) pintel mounted for ease of use and coverage. The light must be easily operable yet not interfere with firing of weapons.
- All electrical must be hard wired in Colombian an electrical code compliant outdoor conduit.
- All lights must have outdoor grade GFI outlets and switches.
- All electrical entering the towers must be in a lockable power distribution panel.
- Connect all tower electrical to the Tumaco public power grid in compliance with Colombian electric codes.
- The tower shall be properly grounded in compliance with applicable Colombian construction and electrical codes.
- Tower shall be primed with a rust inhibiting primer and painted with two coats of a rust resistant outdoor paint.