

Questions & Answers Erbil Dry CHU installation S-IZ100-11-R-0023

Question 1: There are discrepancies of the construction period. Section E. Deliveries or performance (c) Complete the entire work in (30 days), Statement of work section C.5 page 30 states

Answer: The project is to be completed 30 days from issue of Notice to Proceed.

Question 2: Scope of work section C.2.1. Is there a designated location for the placement of the GFE power generators? If not, how far from the anticipated/required main panel of the power grid?

Answer: The Contractor shall submit proposed lay-out

Question 3: Will both the black water from the showers and toilet solid waste be directed to the lift station then all pumped to the black water 8000gl storage tanks or, solid waste (toilet waste) will require separate (Septic tank to be pumped regularly)?

Answer: The Contractor shall install 2 non-potable, and one black water storage tank, per ablution unit. The Contractor shall submit proposed lay-out. The contractor will design the waste water system. The contractor will determine whether or not a lift station is required.

Question 4: Mechanical Section C.2.7.1 of SOW. Required 6 new 24000 BTU AC split units for 6 Ablution units. Are they GFE or contractors supplied?

Answer: The Contractor shall supply six (6) 24,000 BTU split units.
