

QUESTIONS & ANSWERS
SITE VISIT – Repair Container Support
SOLICITATION SPM07016Q0085

1. What is the measure of the containers?

Answer: The dimension of the containers is 20 ft.

2. Will the containers have to be relocated by the contractor?

Answer: No, the containers are going to be relocated by the Embassy facility staff once the supports are completed. See Amendment #1.

3. Will the contractor have to remove the storm water drain where the containers next to the basketball court needs to be located?

Answer: Yes, the contractor shall relocate the storm water drain, reusing existing cast iron grill.

4. Where does the container #1 support shall start?

Answer: The edge of the container support shall start 6” from the sidewalk.

5. What is the level required for the container support for the container #1?

Answer: The container support will have to be 2 to 3 inches below the sidewalk.

6. Will the contractor have to remove the old white container from behind the Chancery building?

Answer: No, the Embassy facility staff will remove it and placed outside.

7. Will the Embassy remove the lamp located on the grass where container support #2 & #3 are going to be placed?

Answer: Yes, the Embassy will be responsible to remove the lamp.

8. What is the required distance between the Chancery and the containers support for container #2 & #3?

Answer: The required distance for the support are 4 feet away from the building.

9. Will the contractor be in charge to remove the grass?

Answer: Yes, the contractor shall remove the grass and relocate it where the COR instructs.

10. Will the contractor have access to the Chancery bathrooms?

Answer: No, the contractor will need to arrange the delivery of a portable toilet for this outdoor project.